

Internal Meeting Notes — Compiled Set

Selected Steering Committee and Internal Review Meetings, FY2025–FY2026

Helios Energy — Phase 2 Steering Committee Kickoff

Date: February 11, 2025 | **Attendees:** Owen Bracewell (Helios), Renata Albescu (CRCG), Samuel Kestrel (CRCG), Hana Brennan-Cole (CRCG)

Program Overview

Samuel Kestrel reviewed the Phase 2 scope and confirmed the executed SOW value of \$2,150,000, noting this reflects the addition of a custom SCADA middleware layer that was flagged as a risk during the original proposal stage but not included in the November 2024 proposal's \$2,050,000 estimate.

Depot Readiness

Owen Bracewell confirmed Depot 3 (Red Deer) as the pilot site, citing strong site manager engagement and existing 4G connectivity as deciding factors over the originally considered Depot 1 (Calgary) site.

Risk Discussion

The group discussed two open risks from the Phase 1 closeout report: technician adoption risk and SCADA integration risk. Both were formally logged in the program risk register as RSK-001 and RSK-002 respectively.

Decisions

- Depot 3 (Red Deer) confirmed as pilot depot, superseding earlier informal discussion of Depot 1.
- Steering committee cadence set at bi-weekly through architecture sign-off, then monthly through rollout.

Action Items

#	Action	Owner	Due
1	Finalize Depot 3 site access and badge provisioning for CRCG team	Owen Bracewell	Feb 21, 2025
2	Circulate updated RAID log incorporating RSK-001 and RSK-002	Hana Brennan-Cole	Feb 18, 2025
3	Schedule SCADA vendor technical workshop	Samuel Kestrel	Mar 3, 2025

Atlas Manufacturing — Phase 2 Mid-Point Review

Date: February 6, 2024 | **Attendees:** Marguerite Doyle (Atlas), Priya Natarajan (CRCG), Marcus Eldridge (CRCG)

Progress Update

Priya Natarajan reported that the predictive maintenance model for Line 2 press equipment had achieved 81% precision against the validation holdout set, ahead of the 78% target defined in the SOW success criteria.

Sensor Delivery Delay

Marcus Eldridge flagged that delivery of vibration sensors for Line 3 had slipped six weeks due to a supplier backorder, consistent with Risk Register entry RSK-007. The team agreed to resequence the rollout, prioritizing Line 1 ahead of Line 3.

Action Items

#	Action	Owner	Due
1	Identify secondary sensor supplier for Line 3 vibration sensors	Marcus Eldridge	Feb 20, 2024
2	Resequence rollout plan: Line 1 before Line 3	Priya Natarajan	Feb 13, 2024
3	Share updated precision/recall report with Atlas plant manager	Priya Natarajan	Feb 9, 2024

Internal Practice Leads Sync — Q3 FY2025 Utilization Review

Date: October 2, 2025 | **Attendees:** Renata Albescu, Priya Natarajan, Samuel Kestrel, Tobias Lindqvist, Naomi Tran, Rowan Mackeson

Utilization Trends

Naomi Tran presented Q3 FY2025 utilization at 79.4%, ahead of the FY2025 target trajectory. Digital & Analytics practice utilization (84.1%) continued to outpace Operations Excellence (75.8%), attributed primarily to sustained demand from the Helios and Brightline engagements.

Hiring Plan

Rowan Mackeson proposed adding four mid-level consultants to the Digital & Analytics practice in Q1 FY2026 to address capacity constraints anticipated from the Helios Phase 2 rollout and a strong pipeline of healthcare interoperability opportunities.

Pricing Discussion

Samuel Kestrel raised that DA-260 (Interoperability & Integration Program) pricing has not been revised since the Service Catalog's 2023 edition despite rising delivery costs; the group agreed pricing should be reviewed ahead of the next catalog refresh.

Action Items

#	Action	Owner	Due
1	Build Q1 FY2026 hiring plan for Digital & Analytics (4 reqs)	Rowan Mackeson	Oct 24, 2025
2	Draft revised DA-260 pricing for catalog refresh	Samuel Kestrel	Nov 14, 2025
3	Circulate Q3 utilization report to all practice leads	Naomi Tran	Oct 9, 2025

City of Beaumont — Public Works Modernization Status Review

Date: September 18, 2025 | **Attendees:** Carl Whitfield (City of Beaumont), Tobias Lindqvist (CRCG), Delphine Asare (CRCG)

Procurement Risk

Carl Whitfield noted that the city council's Q4 budget vote (scheduled for December 2025) creates uncertainty around continued funding for Phase 2 of the asset management modernization effort, consistent with Risk Register entry RSK-006.

Current Progress

Delphine Asare reported that the asset inventory data collection workstream was approximately 68% complete across the city's water, sewer, and roadway asset classes, modestly behind the 75% target reflected in the current project timeline.

Action Items

#	Action	Owner	Due
1	Prepare contingency scope-reduction options ahead of council vote	Tobias Lindqvist	Nov 1, 2025
2	Accelerate roadway asset data collection to close schedule gap	Delphine Asare	Oct 15, 2025